

Houston Enterprise Reconciliation										
	Total Project	% Work Completed	12/17/25	1/12/26					Total \$ Value of Work Completed	Balance
Demo & Prep	\$ 12,000.00	100.0%	\$ 12,000.00						\$ 12,000.00	\$ -
Framing & Drywall	\$ 65,000.00	100.0%	\$ 20,000.00	\$ 45,000.00					\$ 65,000.00	\$ -
HVAC (Ductwork Only)	\$ 27,000.00	100.0%			\$ 12,000.00	\$ 15,000.00			\$ 27,000.00	\$ -
Electrical	\$ 55,000.00	100.0%	\$ 2,950.00	\$ 25,000.00	\$ 12,000.00	\$ 15,050.00			\$ 55,000.00	\$ -
Plumbing	\$ 45,000.00	100.0%	\$ 2,000.00	\$ 25,000.00	\$ 10,000.00	\$ 8,000.00			\$ 45,000.00	\$ -
Ceiling & Acoustic Tile	\$ 18,000.00	100.0%			\$ 12,000.00	\$ 6,000.00			\$ 18,000.00	\$ -
Painting & Finishes	\$ 22,000.00	100.0%			\$ 15,000.00	\$ 7,000.00			\$ 22,000.00	\$ -
Doors & Hardware	\$ 18,000.00	100.0%			\$ 12,000.00	\$ 6,000.00			\$ 18,000.00	\$ -
Restroom Buildout	\$ 18,000.00	83.3%			\$ 15,000.00				\$ 15,000.00	\$ 3,000.00
Flooring	\$ 18,000.00	100.0%			\$ 12,000.00	\$ 6,000.00			\$ 18,000.00	\$ -
Millwork	\$ 24,000.00	100.0%			\$ 15,000.00	\$ 9,000.00			\$ 24,000.00	\$ -
Final Clean Up & Punch Out	\$ 5,000.00	0.0%							\$ -	\$ 5,000.00
Project Management	\$ 23,000.00	43.5%		\$ 5,000.00		\$ 5,000.00			\$ 10,000.00	\$ 13,000.00
									\$ -	\$ -
									\$ -	\$ -
past due balance					\$ 65,000.00	\$ 47,050.00				
			\$ 36,950.00	\$ 100,000.00	\$ 115,000.00	\$ 142,050.00	\$ 47,050.00	\$ -		
	\$ 350,000.00									

Paid \$ 36,950.00 \$ 100,000.00 \$ 50,000.00 \$ 95,000.00 \$ 50,000.00 \$ 329,000.00 \$ 21,000.00
 Balance Due \$ - \$ - \$ - \$ (2,950.00) \$ (2,950.00) -0.90%

Add Ons

Door Locks 9Approved on whatsapp)	\$ 1,200.00								\$ 1,200.00
AC (approved on whatapp)	\$ 19,500.00	HE to connect and power units. Landlord & Client to provide Systems and Curbs							\$ 19,500.00
FRP Bathroom Walls	\$ 3,000.00	Add on for the tops of the tile work							
Move Office Walls	\$ 3,000.00	All work was done had to dismantle and move							
Add Window Opening	\$ 2,500.00								
xxx									
Partition Walls Install	\$ 5,500.00								
Floors Mat floors	\$ 25,000.00	(adjusted per davids meeting with client)							
Partitions Restrooms	\$ 8,000.00								
Flooring Credit	\$ (4,550.00)	material	2600 Sq Ft						
Flooring Credit	\$ (4,550.00)	labor	2600 Sq Ft						
Trash	\$ 600.00								
Knox Box	\$ 1,200.00								
Push Bars		Pending							
Project Total with Add Ons	\$ 410,400.00								
		\$ 29,200.00	Change Order Total					\$ 370,700.00	

Total Work Completed	\$ 370,700.00
Total Paid to Date	\$ (331,950.00)
Current Balance Due	\$ 38,750.00

Project Balance Due	
\$ 78,450.00	22.41%

Payments Received	Paid
Rollout	\$ (36,950.00)
	\$ (100,000.00)
	\$ (50,000.00)
	\$ (75,000.00)
	\$ (20,000.00)
	\$ (50,000.00)
	\$ (331,950.00)

-80.88%